Midwest Sewer Services

P.O. Box 10853 White Bear I	Brian Humpal	
651-492-7550/Brian@Midwes	MPCA Licensed Advanced Inspector	
SUBSURFACE SEWAGE TI	M (SSTS) COMPLIANCE REPORT	
Date: January 18, 2021	Time: 9:45 AM	Owner: Lance Smith
Inspection Address: 16864 Jeff	rey Ave N, Hugo, MN	Site Conditions: 7" Snow 5" Frost

REPORT SUMMARY

I have performed an "MPCA Compliance Inspection" on this system and have reviewed the original design/permit records on file at Washington County. This system consists of two pre-cast septic tanks, a pre-cast lift tank, and a mound. Meyer Sewer Service pumped the septic tanks and lift tank on January 18, 2021.

Predicated on my inspection of the system and my review of the original design/permit records, it is my opinion that this system <u>presently meets</u> MPCA minimum compliance inspection requirements.

Midwest Sewer Services have been hired to perform a compliance inspection of this SSTS for compliance with local ordinances pursuant to Minn. Stat. § 115.55 (2013). This compliance inspection covers only the criteria required by Minn. Stat. § 115.55 Subd. 5a (2013) and Minn. R. 7080.1500 (2011). A compliance inspection is an indication of the current compliance status of the system and does not guarantee the performance or longevity of this system beyond the date of inspection, as it is impossible to determine the future performance of any system. Midwest Sewer Services disclaim any use of this compliance inspection beyond determining SSTS compliance pursuant to Minn. Stat. § 115.55 Subd. 5a (2013) and Minn. R. 7080.1500 (2011).

Please contact me should you have any questions.

Christopher Uebe

Brian Humpal

Brian Humpal



520 Lafayette Road North St. Paul, MN 55155-4194

Compliance inspection report form

Existing Subsurface Sewage Treatment System (SSTS)

Doc Type: Compliance and Enforcement

Owner's phone: 651-587-9361

Instructions: Inspection results based on Minnesota Pollution Control Agency (MPCA) requirements and attached supporting documentation – additional local requirements may also apply. Further information can be found here: https://www.pca.state.mn.us/sites/default/files/wq-wwists4-31a.pdf.

Inspector must submit completed form to Local Governmental Unit (LGU) and system owner within 15 days of final determination of compliance or noncompliance.

Property information

Parcel ID# or Sec/Twp/Range:

Local tracking number: Local regulatory authority: Washington County

Property address: 16864 Jeffrey Ave N, Hugo, MN 55038

______ 55038

Owner/representative: Lance Smith

Brief system description: Two pre-cast septic tanks, a pre-cast lift tank, and a mound.

System status

System status on date (mm/dd/yyyy): 1/18/2021

Compliant – Certificate of compliance*

(Valid for 3 years from report date unless evidence of an imminent threat to public health or safety requiring removal and abatement under section 145A.04, subdivision 8 is discovered or a shorter time frame exists in Local Ordinance.)

*Note: Compliance indicates conformance with Minn. R. 7080.1500 as of system status date above and does not guarantee future performance.

Noncompliant – Notice of noncompliance

An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance or under section 145A.04 subdivision 8.

Systems failing to protect ground water must be upgraded, replaced, or use discontinued within the time required by local ordinance.

Reason(s) for noncompliance (check all applicable)

Impact on public health (Compliance component #1) - Imminent threat to public health and safety

Tank integrity (Compliance component #2) – *Failing to protect groundwater*

- Other Compliance Conditions (Compliance component #3) Imminent threat to public health and safety
- □ Other Compliance Conditions (Compliance component #3) Failing to protect groundwater
- System not abandoned according to Minn. R. 7080.2500 (Compliance component #3) Failing to protect groundwater
- Soil separation (Compliance component #5) Failing to protect groundwater

Operating permit/monitoring plan requirements (Compliance component #4) – Noncompliant - local ordinance applies

Comments or recommendations

Certification

I hereby certify that all the necessary information has been gathered to determine the compliance status of this system. No determination of future system performance has been nor can be made due to unknown conditions during system construction, possible abuse of the system, inadequate maintenance, or future water usage.

By typing my name below, I certify the above statements to be true and correct, to the best of my knowledge, and that this information can be used for the purpose of processing this form.

Business name: Midwest Sewer Services

Brian Humpal Inspector signature: (This document has been electronically signed)

Certification number: C5342/C9852

License number: L2896

Phone: 651-492-7550

Necessary or locally required supporting documentation (must be attached)

- Soil observation logs Other information (list):
- Locally required forms
- Tank Integrity Assessment

Operating Permit

Report Summary, Property Information, Disclaimer, License

1. Impact on public health – Compliance component #1 of 5

System discharges sewage to the ground surface	🗌 Yes* 🛛 No
System discharges sewage to drain tile or surface waters.	🗌 Yes* 🛛 No
System causes sewage backup into dwelling or establishment.	🗌 Yes* 🛛 No

Any "yes" answer above indicates the system is an imminent threat to public health and safety.

Describe verification methods and results:

None of the above found.

Attached supporting documentation:

Other:

Not applicable

2. Tank integrity – Compliance component #2 of 5

Compliance criteria:		Attached supporting d	ocumentation:			
System consists of a seepage pit,	🗌 Yes* 🛛 No	☐ Yes* ⊠ No ⊠ Pumped at time of inspection				
cesspool, drywell, leaching pit, or other pit?		Name of maintenance b	ousiness:	Meyer Sewer Service		
Sewage tank(s) leak below their	🗌 Yes* 🛛 No	: <u>L915</u>				
designed operating depth?		Date of maintenance:		1/18/2021		
		Existing tank integrity assessment (Attach)				
		Date of maintenance	_			
If yes, which sewage tank(s) leaks:		(mm/dd/yyyy):	(must be within	three years)		
Any "yes" answer above indic is failing to protect groundwat		(See form instructions to ensure assessment complies with Minn. R. 7082.0700 subp. 4 B (1))				
		Tank is Noncompliant (pumping not necessary – explain below)				
		Other:				

Describe verification methods and results:

3. Other compliance conditions – Compliance component #3 of 5

	 3a. Maintenance hole covers appear to be structurally unsound (damaged, cracked, etc.), or unse □ Yes*	ecured?
	3b. Other issues (electrical hazards, etc.) to immediately and adversely impact public health or safet	tv? □ Yes* ⊠ No □ Unknow
	*Yes to 3a or 3b - System is an imminent threat to public health and safety.	
	3c. System is non-protective of ground water for other conditions as determined by inspector?	🗌 Yes* 🛛 No
	3d. System not abandoned in accordance with Minn. R. 7080.2500?	□ Yes* ⊠ No
	*Yes to 3c or 3d - System is failing to protect groundwater.	
	Describe verification methods and results:	
	Attached supporting documentation: 🛛 Not applicable 🗌	
4. C	Attached supporting documentation: Not applicable Dperating permit and nitrogen BMP* – Compliance component #4 c	of 5 🛛 Not applicable
	Operating permit and nitrogen BMP* – Compliance component #4 c	of 5 🛛 Not applicable
ļ	Operating permit and nitrogen BMP* – Compliance component #4 c s the system operated under an Operating Permit?	If "yes", A below is require
ļ	Operating permit and nitrogen BMP* – Compliance component #4 component #4 component #4 component s the system operated under an Operating Permit? S the system required to employ a Nitrogen BMP specified in the system design? Yes No	If "yes", A below is require
ļ: ļ:	Dperating permit and nitrogen BMP* – Compliance component #4 component #4 component s the system operated under an Operating Permit? S the system required to employ a Nitrogen BMP specified in the system design? S the system required to employ a Nitrogen BMP specified in the system design? S the system required to employ a Nitrogen BMP specified in the system design? S the system required to employ a Nitrogen BMP specified in the system design?	If "yes", A below is require If "yes", B below is require
: : 	Operating permit and nitrogen BMP* – Compliance component #4 complete states and an operating Permit? Image: Yes imag	If "yes", A below is require If "yes", B below is require
: : 	Operating permit and nitrogen BMP* – Compliance component #4 complete states and an operating Permit? Image: state system operated under an Operating Permit? Image: state system required to employ a Nitrogen BMP specified in the system design? Image: state system required to employ a Nitrogen BMP specified in the system design? Image: state system required to employ a Nitrogen BMP specified in the system design? Image: state system required to employ a Nitrogen BMP specified in the system design? Image: state system required to employ a Nitrogen BMP specified in the system design? Image: state system required to employ a Nitrogen BMP specified in the system design? Image: state system required to employ a Nitrogen BMP specified in the system design? Image: state system required to be completed in the system design? Image: state system required to be completed t	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 compliance component #4 complete states and an operating Permit? Image: Yes image: No image: Yes image	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 compliance component #4 complete states and an operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No BMP = Best Management Practice(s) specified in the system design Yes No If the answer to both questions is "no", this section does not need to be completed Compliance criteria: a. Have the operating permit requirements been met? Yes No b. Is the required nitrogen BMP in place and properly functioning? Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 compliance component #4 complete states and an operating Permit? Image: Yes image: No image: Yes image	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 compliance component #4 complete states and an operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No BMP = Best Management Practice(s) specified in the system design Yes No If the answer to both questions is "no", this section does not need to be completed Compliance criteria: a. Have the operating permit requirements been met? Yes No b. Is the required nitrogen BMP in place and properly functioning? Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require
: : 	Dperating permit and nitrogen BMP* – Compliance component #4 of a step system operated under an Operating Permit? Yes No Is the system operated under an Operating Permit? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No Is the system required to employ a Nitrogen BMP specified in the system design? Yes No If the answer to both questions is "no", this section does not need to be completed compliance criteria: Yes No Image: A system operating permit requirements been met? Yes No Is the required nitrogen BMP in place and properly functioning? Yes No Any "no" answer indicates noncompliance. Yes No	If "yes", A below is require If "yes", B below is require

Attached supporting documentation:
Operating permit (Attach)

5. Soil separation – Compliance component #5 of 5

Date of installation 2014 (mm/dd/yyyy)	_ 🗌 Unk	nown			
Shoreland/Wellhead protection/Food	🗌 Yes	🛛 No	Attached supporting documentation:		
beverage lodging?			Soil observation logs completed for th	e report (Attach)	
Compliance criteria (select one):			Two previous verifications of required separation (Attach)	vertical	
5a. For systems built prior to April 1, 1996, and not located in Shoreland or Wellhead		🗌 No*	Not applicable (No soil treatment area	.)	
Protection Area or not serving a food,					
beverage or lodging establishment:			\boxtimes Reviewed design and permit records.		
Drainfield has at least a two-foot vertical separation distance from periodically saturated soil or bedrock.					
5b. Non-performance systems built April 1,	🛛 Yes	🗌 No*	Indicate depths or elevations		
1996, or later or for non-performance systems located in Shoreland or Wellhead Protection Areas or serving a food,	d		A. Bottom of distribution media	See Attached Boring Log(s)	
beverage, or lodging establishment:			B. Periodically saturated soil/bedrock		
Drainfield has a three-foot vertical separation distance from periodically			C. System separation		
saturated soil or bedrock.*			D. Required compliance separation*		
			*May be reduced up to 15 percent if allo Ordinance.	owed by Local	
5c. "Experimental", "Other", or "Performance systems built under pre-2008 Rules; Type IV or V systems built under 2008 Rules 7080. 2350 or 7080.2400 (Advanced Inspector License required)	" 🗌 Yes	🗌 No*			
Drainfield meets the designed vertical separation distance from periodically saturated soil or bedrock.					

*Any "no" answer above indicates the system is failing to protect groundwater.

Describe verification methods and results:


Upgrade requirements: (*Minn. Stat.* § 115.55) An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance. If the system is failing to protect ground water, the system must be upgraded, replaced, or its use discontinued within the time required by local ordinance. If an existing system is not failing as defined in law, and has at least two feet of design soil separation, then the system need not be upgraded, replaced, or its use discontinued, notwithstanding any local ordinance that is more strict. This provision does not apply to systems in shoreland areas, Wellhead Protection Areas, or those used in connection with food, beverage, and lodging establishments as defined in law.

<u>Midwest Sewer Testing</u> Subsurface Sewage Treatment System Owner/Property Information

This information will be used for the purpose of conducting an MPCA							
Date of Inspection: January 18, 2021	Time: 9:45 AM						
Property Address: 16864 Jeffrey Ave N, Hugo, MN	Zip: 55038						
Property Owner: Lance Smith	Phone: 651-587-9361						
Tank(s)Tank(s)MaterialSoil Treatment SystemSeptic 2FiberglassRock trenchAerobicPlasticGravelless trenchLiftMetalChamber trenchHoldingConcreteSeepage bedOther:BlockMoundOtherAt-grade	Other Alternative system Experimental system Cesspool system Other system						
Are the tank maintenance covers accessible? \boxtimes Yes \square No *If no, proper maintenance must be performed through the maintenance holes. Maintenance hole covers should be made accessible to the ground surface to facilitate access and proper maintenance of the system.							
Year house built: 2014 Year septic installed: 2014	Tank size (gals.): 1500, 1000						
	sidents in home?						
Number of bedrooms? 2 Are all floors drained by gr							
Garbage disposal? Whirlpool bath?							
More than one system (laundry, etc.)?							
Does this property have any footing drain tiles connected to the se	ptic system?						
Are any buildings on this property such as garages or out-buildings connected to this system?							
Are there any additional systems on this property serving other but	ildings?						
Location of septic system on lot? East Side							
	well a deep well? Y						
Have you ever experienced any problems with the system such as: tree roots, sewage back-ups, surfacing of sewage onto the ground, septic tank overflowing, etc.; or have any repairs been made to the system? If yes, explain:							
When was the system last pumped? 1/18/2021 Name of pum	per: Meyer Sewer Service						
	on a monitoring plan?						
Have you received notices from any government agency concerning	ng this system?						
Is your property located in a shoreland management area? N							
Do you have any additional information that should be given to the	e new owner?						

I hereby certify that the above information is correct to the best of my knowledge. I also understand that if the system is considered "non-compliant/failing" per MPCA rules, that the inspector must by law submit a copy of this report to the local government unit within 15 days of the date of inspection completion. I also agree that unless otherwise noted in this report, that I/we are ultimately responsible for payment of all fees for all work performed relative to this inspection by Inspect Minnesota and Midwest Soil Testing

Owner/Occupant:



Client/ Add	dress: /67		Seffrez la			scription/GPS	2		Date:	2/28	14
	Material(s): e all that app		Outwas	n La	acustrine /	lluvium	Loess Organic f	Matter Bec	rock		
Landscape	Position: Sur e one)		Shoulde	r B	ack/Side Slope	Foot Sk	ope Toe Slope	Slo	e Shape:	Convey	0
Vegetation		me of Da	v. 15°		oil Survey Map		Kingsley 3	9 -	oe (%): <i>i0</i> vation:	\$ 70	xest
Webther d	ondicionaly in			7 .				Saturated Soil			
Depth (in)		Texture		Rock Frag %	Matrix Color(s)	Mottle Color(s)	Redox Kind(s)	indicator(s) (see back)	Structure Shape	Structure Grade	Consistence
1-5	Loany	Sand		N	10 3/3	N	Concentrations Depletions Gleyed		Granular Platy Bioch Prismatic Single Grain Massive	Moderate Strong Loose	Firm Extremely Firm Rigid
- 36 76"003	Fine.	Saul		N	10 4/4	N	Concentrations Depletions Gleyed		Granular Platy Blocky Prismatic Massive	Weak Moderate Strong Loose	Firm Extremely Firm Rigid
							Concentrations Depletions Gleyed		Granular Platy Blocky Prismatic Single Grain Massive	Weak Moderate Strong Loose	Loose Friable Firm Extremely Firm Rigid
							Concentrations Depletions Gleyed		Granular Platy Blocky Prismatic Single Grain Massive	Weak Moderate Strong Loose	Loose Friable Firm Extremely Firm Rigid
							Concentrations Depletions Gleyed		Granular Platy Blocky Prismatic Single Grain Massive	Weak Moderate Strong Loose	Loose Friable Firm Extremely Firm Rigid
							Concentrations Depletions Gleved		Granular Platy Blocky Prismatic Single Grain Massive	Weak Moderate Strong Loose	Loose Friable Firm Extremely Firm Rigid

JOB KRISTI HOFF					
HUGO JEFFER	Y AVE N.	BORING LOC			
DATE 6-20-2007				BOREBONE DIAMETER_4	1" =1" =1
DEPTH		TIL SYSTEM	BORINGS	· · ·	32 62
FEFT BOLE : /	· BOLE IZ	EOLE 3	BOLE 14	BOLE : 5.	BOLE : 6
+ SANDY -	FINE SAND	TOP SOIL	TOP SOIL	TOP SOIL	TOP SOIL
1 BROWN	BROWN	-	FING - SAND -	FINE SAND -	FINE SAN
+ mearun	FINE	- BROWN -	+- ·	BROUN' -	BROWN
SAND _	- SAND -	- SAND -		FINE - BAND -	FINE
2 - ROCKS	L. 1		FINE	£	SAND
	t +	· ·	- SAND -	REDDISH	ROCKS
3 BROWN	BROWN LOANY		ROCKS	BROWN -	± · ·
T MEDIUM -	SAND	BROWN	- MOTTLED -	- SANDY -	+
	REDDISH	FINE -	- 301	E CLAY =	+ GAUING
A FRON -	BROWN	TO	STOP _	SOL	STOP
1 - 5/00-	SANP +	SAND -	MOTTLED -	F	F
5 I FRON 34" -	LIGHT MOTTLE	- 57.00 -	5012 -	<u> </u>	- OK 40",
	ROCAS STOP	-, - –	F 18" -	STOP	+ .
1 ± -4	- MOTTLED -		+	E	<u>t</u>
5012	4014 1	-	- Low -	NOTTLED	1
ICLASSIFICATION	- 42"	STOP	BORING -	- 28" -	-
TOP SOIL BROWN SAND	- 1	- AP.OTTLED - 5014 -	E -		·
715YR 314	- +				-
REPOISH BROWN		. 56" -	E 2	L 1	-
8 SAND L'LOAM		-			- ·
Z.5 YR 5/4 -	- +	-			-
BROWN SAND 715 YR 4/4					-
+	- +	· · ·	⊢ ·	- · - +	_

Cedar, MN 550	Festing reet NW 11				
Name: Cameron Home	s, Inc.	Da	te: January 29th,	2014	
Address: XXXXX Jeff	ery Avenue North, Hu	30, MN			
	SOIL BORING	TEST REPORT			
Boring #1 0"- 4" Topsoil					
Loamy Fine Sand 10YR 2/2					
4"- 36" Loamy Fine Sand &					
Rock 10YR 3/4 4/4					
36"- 44" Sandy Loam & Gravel					
10YR 3/6			· ·		
Faint Mottles @ 36"					
Dry Hole					
Soil borings and perc te					
Soil borings and perc te design at above address weather permits before: design based on criteria Mark Tradewell MPCA #307	 Additional soil borin installation of system t 	gs will be done to skes place. See at	verify site as so	and	
design at above address weather permits before : design based on criteria	Additional soil borin installation of system t from Eklin Soil Testir	gs will be done to skes place. See at	verify site as so	and	
design at above address weather permits before : design based on criteria	Additional soil borin installation of system t from Eklin Soil Testir	gs will be done to skes place. See at	verify site as so	and	
design at above address weather permits before : design based on criteria	Additional soil borin installation of system t from Eklin Soil Testir	gs will be done to skes place. See at	verify site as so	and	
design at above address weather permits before : design based on criteria	Additional soil borin installation of system t from Eklin Soil Testir	gs will be done to skes place. See at	verify site as so	on as and	•
design at above address weather permits before design based on criteria Mark Tradewell	Additional soil borin installation of system t from Eklin Soil Testir	gs will be done to skes place. See at	verify site as so	and	•
design at above address weather permits before : design based on criteria	Additional soil borin installation of system t from Eklin Soil Testir	gs will be done to skes place. See at	verify site as so	on as and	•

JOB KRIGTI LLOCE					
100 <u>KR1971</u> HOFF 16782 <u>JEFFER</u> <u>HUGO</u> DATE <u>(c-20.2007</u>		BORING LOC	BOR	EBOVE DIAGETER 4	". <u>34</u> "54 "
DEPTH HOLE :	FOLE :	HOLE :	HOLE :	BOLE 1	BOLE
1 FILLE SAND 1 GROWAL FILLE SAND 2 REDOWAL FILLE SAND 2 REDOWAL BROWAL SAND 3 REDOWAL BROWAL SAND 4 SANDUL SANDUL SANDUL 5 LOAN SANDUL SANDUL 4 SANDUL SANDUL SANDUL 5 LOAN SANDUL SANDUL 4 SANDUL SANDUL SANDUL 5 LOAN SANDUL SANDUL 5 LOAN SANDUL SANDUL 6 SJPP SANDUL SANDUL 7 OK 6 FT SANDUL SANDUL 8 SANDUL SANDUL SANDUL 9 SANDUL SANDUL SANDUL	TOP SOLUTION			┿┤┾╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎┿╎	

DISCLAIMER

Brian L. Humpal, Inc. dba. Midwest Sewer Services, Inspect Minnesota, Midwest Soil Testing Relative to Subsurface Sewage Treatment System (SSTS) Compliance Inspections

- 1. This inspection/report is being performed for only the seller/owner of the property on which the SSTS is located. In such case that another party is paying for the inspection, the contract is between only said party and Brian L. Humpal, Inc.; there is no contract between Brian L. Humpal, Inc. and any other party unless otherwise noted.
- 3. Brian L. Humpal, Inc. has not been retained to warranty, guarantee, or certify the proper functioning of the SSTS for any period of time beyond the date of inspection or into the future. Because of the numerous factors (usage, maintenance, soil characteristics, previous failures, etc.) which may affect the proper operation of an SSTS, as well as the inability of Brian L. Humpal, Inc. to supervise or monitor the use or maintenance of the SSTS, the report shall not be construed as a warranty by Brian L. Humpal, Inc. that the SSTS will function properly for any particular party for any period of time.
- 4. Brian L. Humpal, Inc. is unable to verify the frequency and/or, quality of prior or future maintenance of the SSTS. Maintenance of the tank(s) must be performed through the tanks maintenance hole. The removal of solids from any location other than the maintenance hole is not a compliant method of maintenance. It is strongly recommended that maintenance covers be made accessible to the ground surface to facilitate proper maintenance.
- 5. Minimum Compliance Inspection requirements relative to this inspection and this report include <u>only</u> verification that the SSTS has tank(s) (septic tanks, lift tanks, dosing tanks, stilling tanks, etc.) which are watertight below the designed operating depth, the required separation between the bottom of the subsurface soil distribution medium and seasonally saturated soils, no back-ups of sewage into the dwelling, no discharge of sewage/effluent to the ground surface or surface waters, and no imminent safety hazards. Brian L. Humpal, Inc. does not inspect plumbing or pumps prior to the first SSTS component as these are plumbing components. The performance of exterior pumps and associated components are not inspected as they are considered to be maintenance items. Additionally, no indications relative to compliance with electrical code requirements have been made. It is recommended that any other applicable plumbing, electrical, housing, etc. inspections be performed by a qualified inspection business. Sewage back-up verification is limited to observing the floor drain area and/or the information supplied by the last occupants of the building prior to inspection. Brian L. Humpal, Inc. cannot guarantee that the information given to them by the last occupants of the building prior to inspection relative to back-ups is accurate.
- 4. Certification of this SSTS does not warranty future use beyond the date of the inspection. Any SSTS, old or new, can become hydraulically overloaded or discharge sewage/effluent to the ground surface as a result of more people moving into the house than were previously occupying the house, improper maintenance, heavy usage, leaking plumbing fixtures, groundwater infiltration, tree roots, freezing conditions, surface drainage problems, poor initial design, poor construction practices, or unsuitable materials used in constructing the system; the system can also simply stop working because of its age. An SSTS that has been properly designed and installed, properly maintained, and used in the manner for which the system was designed can be expected to provide service for twenty to twenty-five years on average. Some parts of the SSTS such as alarms, switches, pumps, filters, etc. will most likely have to be repaired or replaced over the lifetime of the system.
- 5. A Compliance Inspection is not meant to be a test or inspection for longevity of the system; a Compliance Inspection is strictly for the purpose of determining if the SSTS is protective of public health and safety, as well as the groundwater at the date and time the inspection was performed. This inspection is not intended to determine if the SSTS was originally designed or installed to past or present MPCA or other Local Government Unit code requirements. This inspection is not intended to determine if the SSTS was designed and/or installed to support the anticipated flow from the building as the use of the building may have changed since the design and construction of the SSTS due to the addition of bedrooms, occupants, etc. In addition, this inspection is not intended to determine the quality of the original SSTS design, the quality of the construction practices used while installing the SSTS, or the quality of the materials used in constructing the SSTS.
- 6. Brian L. Humpal, Inc. cannot guarantee the performance of SSTS products/components such as: gravelless pipe, chamber trenches, effluent filters, tanks, sewage pre-treatment components, piping, etc. Products such as gravelless pipe are no longer approved for installation in the State of Minnesota and may have a significantly reduced performance and/or life expectancy.
- 7. WINTER WORK: By accepting this report, it is understood that inspections conducted during winter months (approximately November 1st through April 1st) are more difficult to perform because of possible snow cover and/or ground frost. SSTS components such as tanks, maintenance covers, tank inspection pipes, subsurface distribution medium inspection pipes, and soil treatment areas are more difficult or impossible to locate due to snow cover and/or ground frost. In addition, soil borings are more difficult to perform due to snow cover and/or ground frost. Brian L. Humpal, Inc. will attempt to use the same level of standards when performing work during winter periods as when performing work during non-winter periods. However, the recipient of this report understands that because of the aforementioned considerations, the same level of standards may not be possible.
- 8. By accepting this report, the client understands that Brian L. Humpal, Inc. will not be responsible for any monetary damages exceeding the fee for the services provided.

Subsurface Sewage Treatment Systems Non-transferable Business License

Midwest Sewer Services

License # L2896

License Expires: 12/22/2020

Issued: 11/26/2019

Specialty Area(s):

Installer Maintainer Service Provider Advanced Designer Advanced Inspector

Designated Certified Individual(s):

Cert #	Name	Certification Expires:		
C5342	Brian L Humpal 10/15/2023			
	Installer, Maintainer, Serv Prov,	Adv Designer, Adv Inspector		
C9852 ·	Christopher R Uebe	3/4/2021		
	Designer, Inspector			

MINNESOTA POLLUTION CONTROL AGENCY

520 Lafayette Road North St. Paul, Minnesota 55155-4194

Haig

Nick Haig, Supervisor Certification and Training Unit