Washington County

Subsurface Sewage Treatment System Maintenance Permit

This section must be completed in its entirety to constitute a valid maintenance permit. This permit must be completed **prior** to performing maintenance activities and remain on-site for the duration of the maintenance activity.

Date of Maintenance: __7/11/17__ Reason for Maintenance: __ROUTINE__

Property Address: __12161 8TH ST. S.__ Property Owner's Name: __PETER BYE__

Municipality: __AFTON__ ZIP: __55001__ Property Identification Number: ____

Maintenance Permit No: __11476h6925__ Maintainer Name and License No. _Meyer Sewer Service, Inc./L915_

Maintenance Performed	Tank Measurement (must be completed if tanks NOT pumped)
[X] Tank(s) Pumped	Liquid Level of Tank _____ in
[ ] Sludge and scum measured	Sludge Level in Tank _____ in Scum Level in Tank _____ in
Do tanks need to be pumped?	Sludge + Scum _____ / Liquid Level _____ X 100
[ ] Yes [ ] No (if no provide measurements)	= % Sludge & Scum _____ Tanks must be pumped if 25% or greater

1. Access used to remove septage: [X] Maintenance Hole [ ] Other (enter authorization code)
2. Were all covers securely replaced? [X] Yes [ ] No
3. Is there evidence of tank leakage from a septic, holding, pretreatment or pump tank below the operating depth or evidence of damaged, cracked, or structurally unsound maintenance hole covers? _____

Tank	Leaking Out	Leaking In	Cover Damage
Septic/Holding Tank #1	[ ] Yes [X] No	[ ] Yes [X] No	[ ] Yes [X] No
Septic/Holding Tank #2	[ ] Yes [ ] No	[ ] Yes [ ] No	[ ] Yes [ ] No
Pretreatment Tank	[ ] Yes [ ] No	[ ] Yes [ ] No	[ ] Yes [ ] No
Pump Tank	[ ] Yes [ ] No	[ ] Yes [ ] No	[ ] Yes [ ] No

4. How many gallons of septage were removed?
   Tank #1 __1500__ gal Tank #2 _____ gal Pretreatment tank _____ gal Pump Tank _____ gal
5. Other information: List any troubleshooting, minor repairs conducted, tank safety concerns, or other concerns.
   _____

6. Location of septage disposal: __M-1__ _____

Maintenance activities must be reported to the Department within 90 days.