Washington ≋ County

Subsurface Sewage Treatment System Maintenance Permit

This section must be completed in its entirety to constitute a valid maintenance permit. This permit must be completed **prior** to performing maintenance activities and remain on-site for the duration of the maintenance activity.

Date of Maintenance: __11-3-23__   Reason for Maintenance: __Routine__

Property Address: __2505 Overlook Ct No__ Property Owner's Name: __Joe Dieltz__

Municipality: __Stillwater__   ZIP: __55082__ Property Identification Number: _____

Maintenance Permit No: __Y5233232985__ Maintainer Name and License No. __Pinky's Environmental Sewer Service/ L1673__

Maintenance Performed	Tank Measurement (must be completed if tanks NOT pumped)
☑ Tank(s) Pumped	Liquid Level of Tank _____ in
☐ Sludge and scum measured	Sludge Level in Tank _____ in Scum Level in Tank _____ in
Do tanks need to be pumped?	Sludge + Scum _____ / Liquid Level _____ X 100
☐ Yes ☐ No (if no provide measurements)	= % Sludge & Scum _____ Tanks must be pumped if 25% or greater

1. Access used to remove septage: ☐ Maintenance Hole ☑ Other (enter authorization code)

2. Were all covers securely replaced? ☐ Yes ☐ No

3. Is there evidence of tank leakage from a septic, holding, pretreatment or pump tank below the operating depth or evidence of damaged, cracked, or structurally unsound maintenance hole covers? ☐ Yes ☐ No

Tank	Leaking Out	Leaking In	Cover Damage
Septic/Holding Tank #1	☐ Yes ☑ No	☐ Yes ☑ No	☐ Yes ☐ No
Septic/Holding Tank #2	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
Pretreatment Tank	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
Pump Tank	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No

4. How many gallons of septage were removed?

  Tank #1 __1500__ gal   Tank #2 _____ gal Pretreatment tank _____ gal Pump Tank _____ gal

5. Other information: List any troubleshooting, minor repairs conducted, tank safety concerns, or other concerns.
__Flowers/landscaping over manhole__

6. Location of septage disposal: __wwtp__

Maintenance activities must be reported to the Department within 90 days.